

FINANCIAL REPORT 2026 Q2

Issued August 2026

CITY OF
GRANDE
prairie



CONTENTS

03	Unconsolidated Statement of Financial Position	12	Summary of Capital Projects
04	Unconsolidated Statement of Operations by Object	13	Detail Listing of Capital Projects
06	Operating Variances	25	Reconciliation of Capital Projects by Funding Source
08	Salary Variances	27	Long-Term Debt & Debt Servicing
09	Full Time Equivalent (FTE) & Staff Complement Reporting	28	Procurement Activity
10	Health & Safety Update	29	Travel Expense Reimbursement to Council
11	Unconsolidated Supplemental Breakdown of Accumulated Surplus	30	Standing Committees & Council Meetings Record of Attendance

UNCONSOLIDATED STATEMENT OF FINANCIAL POSITION

For the Period Ending June 30, 2026

	Period Ending June 2026	Period Ending June 2025	Year Ending December 2025
	(unaudited)	(unaudited)	(unaudited)
Financial Assets			
Cash and Cash Equivalents	\$60,414,842	\$57,194,296	\$9,128,289
Accounts Receivables	\$15,451,597	\$23,412,571	\$24,677,146
Taxes and Grants in Lieu of Taxes	\$59,850,587	\$55,772,236	\$7,581,417
Land Held for Sale	\$76,200	\$76,200	\$76,200
Agreements Receivable	\$13,004,906	\$14,109,187	\$13,086,581
Portfolio Investments	\$111,966,793	\$109,759,893	\$110,157,244
Investment in Governments Business Enterprise	\$176,389,378	\$162,536,512	\$176,389,378
	\$437,154,303	\$422,860,895	\$341,096,255
Financial Liabilities			
Accounts Payable and Accrued Liabilities	\$11,583,872	\$15,469,078	\$20,066,612
Requisition Payable	\$18,611,763	\$17,711,977	-
Trust Accounts	\$1,400,130	\$1,418,469	\$1,567,072
Deferred Revenue	\$26,414,944	\$35,338,091	\$19,528,599
Asset Retirement Obligation	\$27,499,625	\$27,275,368	\$27,499,625
Long Term Debt	\$125,540,961	\$124,468,356	\$120,986,003
	\$211,051,295	\$221,681,340	\$189,647,911
Net Financial Assets	\$226,103,008	\$201,179,556	\$151,448,344
Non-Financial Assets			
Tangible Capital Assets	\$718,323,867	\$713,296,133	\$723,981,841
Inventories of Supplies	\$1,203,488	\$1,132,124	\$1,196,477
Prepaid Expenses	\$852,112	\$741,970	\$1,030,164
	\$720,379,467	\$715,170,227	\$726,208,482
Accumulated Surplus	\$946,482,475	\$916,349,783	\$877,656,826

UNCONSOLIDATED STATEMENT OF OPERATIONS BY OBJECT

For the Period Ending June 30, 2026

	Period Ending June 2026	Period Ending June 2025	Year Ending December 2025
	(unaudited)	(unaudited)	(unaudited)
Revenues			
Net Municipal Taxes	\$141,503,083	\$134,719,632	\$134,638,755
User Fees and Sale of Goods	\$5,919,091	\$6,098,778	\$12,166,293
Operating Government Transfers	\$4,859,881	\$5,351,928	\$21,904,512
Interest and Investment Earnings	\$2,028,199	\$1,600,220	\$4,901,353
Penalties and Cost of Taxes	\$912,246	\$803,082	\$2,194,115
Franchise Fees	\$7,750,798	\$7,402,609	\$15,921,060
Fines, Rentals, Licenses and Permits	\$4,607,910	\$3,471,647	\$6,935,194
Court Fines	\$1,029,519	\$929,776	\$1,715,106
Transfers from Other Organizations	\$552,238	\$488,532	\$345,843
Other Operating Revenues	\$961,347	\$949,307	\$344,376
	\$170,124,312	\$161,815,511	\$201,066,607
Expenditures			
Salaries, Wages and Benefits	\$52,686,287	\$49,530,912	\$109,643,580
Contracted and General Services	\$16,195,759	\$18,561,919	\$37,663,017
Materials, Goods and Utilities	\$8,968,246	\$8,866,043	\$20,915,537
Provision for Allowances	\$33,605	\$2	\$344,480
Transfers to Other Organizations	\$5,792,152	\$6,051,386	\$13,800,116
Bank Charges and Short Term Interest	\$301,746	\$244,570	\$458,317
Interest on Long Term Debt	\$1,506,657	\$1,476,477	\$4,189,338
Amortization	\$16,454,093	\$16,066,062	\$34,015,733
Accretion	-	-	\$224,257
	\$101,938,545	\$100,797,371	\$221,254,375
Period Surplus (Deficit) Before Other Items	\$68,185,767	\$61,018,140	(\$20,187,768)

Continued on page 05

	Period Ending June 2026	Period Ending June 2025	Year Ending December 2025
	(unaudited)	(unaudited)	(unaudited)
Other Items			
Significant Concessionary Terms Revenue	-	-	\$4,744,703
Contributed Tangible Capital Assets	-	-	\$2,309,733
Capital Government Transfers	-	\$42,214	\$15,884,440
Developer Levies	\$639,882	\$560,491	\$860,685
Gain on Disposal of Tangible Capital Assets	-	\$308,400	\$22,837
Increase in Investment in Government Business Enterprise	-	-	\$17,976,497
	\$639,882	\$911,105	\$41,753,221
Period Surplus	\$68,825,649	\$61,929,245	\$21,565,453
Remeasurement Gains and Losses			
Change in Unrealized Gain on Interest Rate Swap	-	-	\$1,670,835
Accumulated Surplus at Beginning of Period	\$877,656,826	\$854,420,538	\$854,420,538
Accumulated Surplus at End of Period	\$946,482,475	\$916,349,783	\$877,656,826

OPERATING VARIANCES

For the Period Ending June 30, 2026

Department	Description	Total
City Manager		
Human Resources	Forecasted shortfall due to professional services.	(\$86,000)
Other	All other departments forecasted close to budget.	(\$8,000)
Investment & Strategy		
Communications	Forecasted surplus due to savings in consulting services and grant funding.	\$32,000
Community Connections	Forecasted surplus due to savings in rentals, repairs and maintenance.	\$25,000
Legislative and Executive Services	Forecasted shortfall due to consulting fees, partially offset by savings in organizational insurance premiums.	(\$19,000)
Other	All other departments forecasted close to budget.	\$5,000
Financial & Administrative Services		
Financial Management	Forecasted surplus due to savings in travel, memberships and supplies.	\$17,000
Geographical & Information Technology Services	Forecasted shortfall due to reduced revenue from changes in service arrangements, and continued decommissioning of internal desk phones, partially offset by software savings.	(\$65,000)
Taxation & Assessment	Forecasted surplus due to savings in travel and consulting.	\$15,000
Other	All other departments forecasted close to budget.	\$7,000
Operational Services		
Corporate Facility Management	Forecasted surplus due to savings in utilities partially offset by various repairs at city facilities.	\$65,000
Development Services	Forecasted surplus due to continued progress on multi-family developments, increased subdivision application and servicing agreement revenues and unbudgeted cell tower rental revenue. Savings forecasted in travel, mileage and other general goods.	\$632,000
Engineering & Transportation Services	Forecasted shortfall due to extended snowfall events in the first quarter, resulting in increased contracted services and mobile equipment expenses.	(\$1,862,000)
Environment & Parks	Forecasted surplus due to tree removal recoveries and utility savings.	\$70,000

Continued on page 07

Department	Description	Total
Fleet Management	Forecasted surplus due to internal mobile equipment recoveries, unbudgeted revenue, and rig-up recoveries.	\$187,000
Transit Services	Forecasted surplus due to Low Income Transit grant funding received and savings in mobile equipment costs, partially offset by increased software costs, and lower revenue from accessible transit due to decrease in fees.	\$121,000
Public & Protective Services		
Emergency Management	Forecasted surplus due to minimal operating costs associated with Emergency Coordination Centre.	\$14,000
Events & Programming	Forecasted surplus due to strong ticket and concession sales for events, partially offset by program registrations and marketing/sponsorship revenues trending below budget.	\$94,000
Grande Prairie Fire Department	Forecasted surplus due to anticipated motor vehicle collision invoicing, grant funding, utility and mobile equipment savings.	\$95,000
Housing & Community Development	Forecasted surplus due to low vacancy rate at Cedar Point partially offset by maintenance costs.	\$54,000
Public Safety Communications Centre	Forecasted shortfall due to regional dispatch contracts trending lower than budget and increased IT software costs, partially offset by grant funding received.	(\$153,000)
Recreation	Forecasted surplus due to strong rental, concession sales and admissions at various facilities, along with utility savings. Additional one time operational savings identified due to delayed opening of Multisport Dome.	\$505,000
Fiscal Services		
Fiscal Services	Forecasted shortfall due to organizational managed manpower savings lower than budget, and increased bank fees and interest charges, partially offset by savings in debt servicing due to timing of draws on loans and increased penalty and investment income.	(\$161,000)
Operating Shortfall		(\$416,000)
Policing Services Surplus		\$3,268,000
Total Operating Surplus		\$2,852,000

SALARY VARIANCES

For the Period Ending June 30, 2026

Actual Salary Variance to Period End

	Actual	Budget	Variance
Salaries	\$40,186,281	\$41,759,470	\$1,573,189
Benefits	\$10,691,514	\$9,185,467	(\$1,506,047)
Elected Officials Salaries	\$426,818	\$423,228	(\$3,590)
Per Diem	\$61,550	\$78,508	\$16,958
Overtime	\$1,320,124	\$902,584	(\$417,540)
	\$52,686,287	\$52,349,257	(\$337,030)

Supplemental Breakdown of Overtime by Funding Type

	Actual	Budget	Variance
Tax Supported Overtime	\$1,320,124	\$902,584	(\$417,540)
Mutual Aid Supported Overtime	-	-	-
	\$1,320,124	\$902,584	(\$417,540)


Forecasted Salary Variance to Year End

	Year End Forecast	Annual Budget	Forecasted Variance
Salaries	\$93,180,746	\$94,818,905	\$1,638,159
Benefits	\$22,651,700	\$22,087,275	(\$564,425)
Elected Officials Salaries	\$858,348	\$858,348	-
Per Diem	\$147,000	\$157,000	\$10,000
Overtime	\$2,649,422	\$2,054,214	(\$595,208)
	\$119,487,216	\$119,975,742	\$488,526

FULL TIME EQUIVALENT (FTE) & STAFF COMPLEMENT REPORTING

For the Period Ending June 30, 2026

Permanent Position Actual FTE Count vs FTE Budget



Temporary and Casual Position Count of Employees and Hours Worked

	Q2 2025 Count Employees	Q3 2025 Count Employees	Q4 2025 Count Employees	Q1 2026 Count Employees	Q2 2026 Count Employees	Cumulative Regular Hours Worked 2026	Cumulative Overtime Hours Worked 2026
Temporary Positions	220	196	92	77	217	84,050	723
Casual Positions	263	266	284	276	256	48,383	342

Note:

Regular hours worked includes the following categories of employee pay codes:

- Regular hours worked and statutory holiday hours
- Vacation hours and paid approved leave hours utilized
- Sick time and paid approved medical leave

Overtime Hours

- Overtime hours paid or taken as time inlieu

Hours worked does not include hours related to additional pay amounts such as: crew chief, shift differential or standby pay.


HEALTH & SAFETY UPDATE

For the Period Ending June 30, 2026

Significant Event Information	Quarter 1	Quarter 2
Potentially Serious Incidents (PSI)	1	0
Lost Time Claims (LTC)	4	7

Health & Safety continues to prioritize early identification and mitigation of workplace incidents through timely reporting, investigation, and implementation of corrective actions. Ongoing monitoring of incident trends supports continuous improvement and helps guide prevention efforts across the organization.

Trends	Incidents	
Vehicle/Equipment Accident/Damage	70	25%
Unreasonable Behaviour	45	16%
Slips/Trips/Falls	42	15%
Sprains/Strains/ Repetitive Strain	25	9%
Property Damage	19	7%
Administration of Naloxone	17	6%
Vandalism/Theft	14	5%
Struck Against an Object	14	5%
Intoxicants on/in City Property	8	3%
Employee Safety	8	3%
Harassment by Member of Public	6	2%
Violence (involves City staff)	4	1%
Contact with Object (non-impact)	3	1%



UNCONSOLIDATED SUPPLEMENTAL BREAKDOWN OF ACCUMULATED SURPLUS

For the Period Ending June 30, 2026

	Opening Balance January 1, 2026	Additions 2026	Reductions 2026	Closing Balance June 30, 2026	Committed Funding 2026	Available Funding June 30, 2026
	(unaudited)	(unaudited)	(unaudited)	(unaudited)	(unaudited)	(unaudited)
Unrestricted Surplus (Deficit)	\$17,651,041	\$94,795,477	(\$42,294,251)	\$70,152,267	(\$70,152,267)	-
Restricted Surplus						
Cemetery Perpetual Care	\$4,926,047	\$53,283	-	\$4,979,331	-	\$4,979,331
Community Enhancement Fund	\$595,467	\$302,160	-	\$897,627	(\$353,648)	\$543,979
Council's Strategic Initiatives Fund	\$2,512,037	-	-	\$2,512,037	(\$1,921,833)	\$590,204
Facility Renewal	\$13,365,472	\$1,206,676	-	\$14,572,148	(\$8,084,448)	\$6,487,700
Financial Stabilization	\$16,740,699	\$3,536,000	(\$400,000)	\$19,876,699	(\$8,019,992)	\$11,856,706
Fleet Reserve	\$8,710,644	\$8,746,494	-	\$17,457,138	(\$9,218,854)	\$8,238,284
Future Expenditures	\$33,647,526	\$13,570,530	(\$1,205,485)	\$46,012,570	(\$42,900,888)	\$3,111,683
Pinnacle Ridge Special Tax	\$29,363	\$144	-	\$29,507	-	\$29,507
Public Housing	\$157,108	\$786	-	\$157,894	-	\$157,894
Public Reserve	\$1,664,020	\$34,062	-	\$1,698,082	(\$1,643,284)	\$54,798
Transportation System Levy	\$10,689,660	\$692,706	-	\$11,382,366	(\$250,000)	\$11,132,366
	\$93,038,043	\$28,142,841	(\$1,605,485)	\$119,575,399	(\$72,392,947)	\$47,182,452
Equity in Investments	\$176,389,378	-	-	\$176,389,378	(\$176,389,378)	-
Equity in Tangible Capital Assets	\$587,994,484	\$14,151,410	(\$24,364,343)	\$577,781,550	(\$577,781,550)	-
Remeasurement Gains and Losses	\$2,583,880	-	-	\$2,583,880	(\$2,583,880)	-
Total Accumulated Surplus	\$877,656,826	\$137,089,728	(\$68,264,079)	\$946,482,475	(\$899,300,023)	\$47,182,452

Note: Committed funding includes approved transfers for operating and capital projects. Available funding does not incorporate minimum reserve balances in accordance with Policy 346. Funding will be recognized as expenditures are finalized.

SUMMARY OF CAPITAL PROJECTS

For the Period Ending June 30, 2026

	Opening Balance	Approved Capital Budget & Grants	YTD Expenditures	Transfers within Capital Projects	Surplus Funds to Reserves/ Grants	Closing Balance
Investment & Strategy						
Community Connections	\$3,369,985	\$335,338	(\$685,892)	-	-	\$3,019,431
Invest Grande Prairie	\$1,745,901	\$263,500	(\$96,127)	-	(\$33,500)	\$1,879,775
Legislative & Executive Services	\$59,675	-	-	-	-	\$59,675
Financial & Administrative Services						
Financial Management	\$1,805,918	\$200,000	(\$149,722)	-	-	\$1,856,196
GIS & ITS	\$1,625,742	\$650,000	(\$329,405)	-	(\$1,049)	\$1,945,288
Procurement	-	\$20,000	(\$11,506)	-	(\$8,494)	-
Operational Services						
Corporate Facilities Management	\$8,993,023	\$1,353,057	(\$2,176,866)	-	(\$786,158)	\$7,383,056
Development Services	\$178,817	-	-	-	-	\$178,817
Engineering & Transportation Services	\$25,801,023	\$29,260,188	(\$1,968,600)	-	(\$1,124,309)	\$51,968,301
Environment & Parks	\$1,735,895	\$762,500	(\$48,586)	-	(\$79,970)	\$2,369,839
Fleet Management	\$1,694,587	\$7,524,267	(\$929,222)	-	-	\$8,289,632
Transit Services	\$10,000	-	-	-	-	\$10,000
Public & Protective Services						
Emergency Management	\$2,584,865	-	(\$13,150)	(\$2,418,432)	-	\$153,283
Events & Programming	\$125,000	-	-	-	-	\$125,000
Fire Department	\$492,969	\$350,000	(\$230,383)	(\$343,621)	-	\$268,965
Public Safety Communications Centre	-	\$4,710,000	(\$3,430,501)	\$2,762,053	-	\$4,041,552
Recreation	\$11,515,916	-	(\$1,359,150)	-	(\$16,805)	\$10,139,961
Capital Projects Under Procurement						
	-	\$1,955,000	-	-	-	\$1,955,000
Municipal Capital Projects						
	\$61,739,316	\$47,383,850	(\$11,429,111)	-	(\$2,050,284)	\$95,643,770
Policing Services						
	\$793,114	\$875,078	(\$246,037)	-	(\$231,345)	\$1,190,810
Total Capital Projects						
	\$62,532,430	\$48,258,928	(\$11,675,148)	-	(\$2,281,629)	\$96,834,580

DETAIL LISTING OF CAPITAL PROJECTS

For the Period Ending June 30, 2026

Year	Project Number	Project Name	Carry Forward Budget	2026 Budget + Approved Changes	YTD Expenditures	Transfers within Capital Projects	Surplus Funds to Reserves/ Grants	Available Funds at Q2 2026	Remaining Cost to Completion	Forecasted Project Surplus / (Deficit)	"Est. Completion Date (Month & Year)"	% of Completion
Investment & Strategy												
Community Connections												
2017-2018	N-64036	South Peace Regional Archives/ Museum Upgrades	\$805,544	-	(\$14,808)	-	-	\$790,737	\$790,737	-	Sept 2027	10%
2020	N-64041	Heritage Village Assessment - Consultant Report Recommendations	\$101,403	-	-	-	-	\$101,403	\$101,403	-	Dec 2027	25%
2022	N-68070	Heritage Village Fire Hall - Slab Replacement	\$30,000	-	-	-	-	\$30,000	\$30,000	-	Sept 2026	10%
2020	N-64046	Museum - Heritage Discovery Centre Demolition	\$79,506	-	(\$4,776)	-	-	\$74,730	\$74,730	-	Dec 2026	90%
2022	N-64511	Community Rec & Sports Development - Legion Field Repairs	\$1,220,000	-	(\$46,188)	-	-	\$1,173,812	\$1,173,812	-	Sept 2027	25%
2023	SD23004	Indoor Climbing Wall - Engineering/Feasibility Review	\$310,180	-	(\$36,895)	-	-	\$273,285	\$273,285	-	Dec 2027	10%
2023	SD23005	Long Term Exhibit Space Strategy for Heritage Resources	\$150,000	-	-	-	-	\$150,000	\$150,000	-	TBD	0%
2023	SD23010	Curling Club Grant for Parking Lot Surfacing	\$95,710	\$122,762	(\$135,366)	-	-	\$83,106	\$83,106	-	Sept 2026	75%
2024	SD24001	CGF Related to Indoor Climbing Wall	\$86,514	-	-	-	-	\$86,514	\$86,514	-	Dec 2027	10%
2024	SD24008	Campbell Cabin Roof Replacement	\$11,853	-	-	-	-	\$11,853	\$11,853	-	Sept 2026	90%
2025	SD25001	Community Group Funding - Nitehawk Snowmaking Guns and Snowcat	\$123,375	-	(\$123,375)	-	-	-	-	-	Jun 2026	100%
2025	SD25002	Cricket Pitch	\$171,000	-	-	-	-	\$171,000	\$171,000	-	Sept 2026	25%
2025	SD25004	South Bear Creek Park - Beach Volleyball Expansion	\$184,900	-	(\$184,900)	-	-	-	-	-	Jun 2026	100%
2026	CC26001	Art Gallery - Programming	-	\$20,000	(\$20,000)	-	-	-	-	-	Jun 2026	100%
2026	CC26002	Art Gallery - Upgrades	-	\$49,280	(\$58,745)	-	-	(\$9,465)	(\$9,465)	-	Jun 2026	90%
2026	CC26003	Centre For Creative Arts - Flooring	-	\$17,500	-	-	-	\$17,500	\$17,500	-	Jun 2026	25%
2026	CC26004	Grande Prairie Disc Golf Club - Tee Pads	-	\$12,796	(\$12,796)	-	-	-	-	-	Jun 2026	100%
2026	CC26005	Nitehawk - BearPaw Design	-	\$23,000	(\$23,000)	-	-	-	-	-	Jun 2026	100%

Year	Project Number	Project Name	Carry Forward Budget	2026 Budget + Approved Changes	YTD Expenditures	Transfers within Capital Projects	Surplus Funds to Reserves/ Grants	Available Funds at Q2 2026	Remaining Cost to Completion	Forecasted Project Surplus / (Deficit)	"Est. Completion Date (Month & Year)"	% of Completion
2026	CC26006	Grande Prairie Curling Centre – painting, building signage and molok container	-	\$90,000	(\$25,043)	-	-	\$64,957	\$64,957	-	Sept 2026	25%
Community Connections Total:			\$3,369,985	\$335,338	(\$685,892)	-	-	\$3,019,431	\$3,019,431	-		

Invest Grande Prairie												
Annual	N-19343	Council Economic Recovery Fund	\$47,607	-	(\$15,000)	-	-	\$32,607	\$32,607	-	N/A	N/A
2021	N-19362	DIG Municipal Funded Grants	\$1,491,627	-	(\$39,278)	-	-	\$1,452,349	\$1,452,349	-	Dec 2026	75%
2020	ED23001	Regional Workforce Partnership	-	\$83,500	-	-	(\$33,500)	\$50,000	\$50,000	-	Dec 2026	50%
Annual	ED24001	Health Care Attraction & Retention Strategy	\$87,270	\$100,000	(\$17,479)	-	-	\$169,792	\$169,792	-	N/A	N/A
2025	ED25001	Economic Corridors Project	\$44,000	-	-	-	-	\$44,000	\$44,000	-	Aug 2026	90%
2025	ED25002	Fibre Project	\$75,396	-	-	-	-	\$75,396	\$4,000	\$71,396	Dec 2026	90%
2026	ED26001	Vandalism Recovery Project	-	\$80,000	(\$24,369)	-	-	\$55,631	\$55,631	-	Sept 2026	75%
Invest GP Total:			\$1,745,901	\$263,500	(\$96,127)	-	(\$33,500)	\$1,879,775	\$1,808,379	\$71,396		

Legislative & Executive Services												
2024	IA24001	Indigenous Relations Framework Action Items	\$59,675	-	-	-	-	\$59,675	\$59,675	-	Aug 2026	50%
Legislative Services Total:			\$59,675	-	-	-	-	\$59,675	\$59,675	-		

Investment & Strategy Total:			\$5,175,561	\$598,838	(\$782,019)	-	(\$33,500)	\$4,958,880	\$4,887,484	\$71,396		
---	--	--	--------------------	------------------	--------------------	----------	-------------------	--------------------	--------------------	-----------------	--	--

Financial & Administrative Services

Financial Management												
2022	N-19336	ERP System Procurement & Implementation	\$118,298	-	-	(\$118,298)	-	-	-	-	Jun 2026	100%
2022	N-19500	Enterprise Asset Management Implementation	\$1,687,620	\$200,000	(\$149,722)	\$118,298	-	\$1,856,196	\$1,856,196	-	Dec 2028	25%
Financial Management Total:			\$1,805,918	\$200,000	(\$149,722)	-	-	\$1,856,196	\$1,856,196	-		

Year	Project Number	Project Name	Carry Forward Budget	2026 Budget + Approved Changes	YTD Expenditures	Transfers within Capital Projects	Surplus Funds to Reserves/ Grants	Available Funds at Q2 2026	Remaining Cost to Completion	Forecasted Project Surplus / (Deficit)	"Est. Completion Date (Month & Year)"	% of Completion
GIS & ITS												
Annual	N-19301	Municipal Wireless Project	\$305,392	-	(\$48,471)	(\$100,000)	-	\$156,921	\$156,921	-	N/A	N/A
Annual	N-19305	Business Application and Upgrades	\$453,515	-	(\$8,025)	-	-	\$445,490	\$445,490	-	N/A	N/A
Annual	N-19313	Corporate Initiatives	\$252,860	-	-	-	-	\$252,860	\$252,860	-	N/A	N/A
Annual	N-19315	Security and Disaster Recovery	\$397,908	-	(\$39,303)	-	-	\$358,605	\$258,605	-	N/A	N/A
Annual	IT24001	2024 Corporate IT Initiatives	\$25,000	-	(\$6,251)	-	-	\$18,749	\$18,749	-	N/A	N/A
Annual	IT25001	Corporate IT Initiatives	\$61,464	-	-	-	-	\$61,464	\$61,464	-	N/A	N/A
Annual	IT25002	Security And Disaster Recovery	\$102,000	-	(\$36,000)	-	-	\$66,000	\$66,000	-	N/A	N/A
Annual	IT25003	Video Surveillance	\$27,603	-	(\$26,554)	-	(\$1,049)	-	-	-	N/A	N/A
Annual	IT26001	Corporate IT Initiatives	-	\$400,000	(\$70,746)	-	-	\$329,254	\$429,254	-	N/A	N/A
2026	IT26002	GIS Digital Orthophoto	-	\$120,000	(\$32,511)	-	-	\$87,489	\$87,489	-	Dec 2026	50%
Annual	IT26003	Video Surveillance	-	\$70,000	-	-	-	\$70,000	\$70,000	-	N/A	N/A
Annual	IT26004	Municipal Wireless Project	-	\$60,000	(\$61,544)	\$100,000	-	\$98,456	\$98,456	-	N/A	N/A
GIS & ITS Total:			\$1,625,742	\$650,000	(\$329,405)	-	(\$1,049)	\$1,945,288	\$1,945,288	-		

Procurement												
2026	PR26001	City Hall Postage Machine	-	\$20,000	(\$11,506)	-	(\$8,494)	-	-	-	Jun 2026	100%
Procurement Total:			-	\$20,000	(\$11,506)	-	(\$8,494)	-	-	-		

Financial & Administrative Services Total:			\$3,431,659	\$870,000	(\$490,633)	-	(\$9,543)	\$3,801,484	\$3,801,484	-		
---	--	--	--------------------	------------------	--------------------	----------	------------------	--------------------	--------------------	----------	--	--

Operational Services												
Corporate Facilities Management												
2015	N-64114	MCC Emergency Generator	\$176,000	-	-	-	-	\$176,000	\$176,000	-	Apr 2027	0%
2019	N-68061	Corporate Facility Building Condition Reports	\$78,689	-	-	(\$78,689)	-	-	-	-	Apr 2026	100%
Annual	N-68064	Accessibility Initiatives	\$54,781	\$7,500	-	\$40,000	-	\$102,281	\$102,281	-	N/A	N/A
2020	N-60913	ELC Pool Sanitation System Replacement	\$30,410	-	(\$45,207)	\$14,997	(\$200)	-	-	-	Feb 2026	100%

Year	Project Number	Project Name	Carry Forward Budget	2026 Budget + Approved Changes	YTD Expenditures	Transfers within Capital Projects	Surplus Funds to Reserves/ Grants	Available Funds at Q2 2026	Remaining Cost to Completion	Forecasted Project Surplus / (Deficit)	"Est. Completion Date (Month & Year)"	% of Completion
2020	N-68068	Eastlink Centre LED and Lighting Enhancements	\$50,000	-	-	(\$10,000)	(\$40,000)	-	-	-	Jun 2026	100%
2021	N-19382	Clean Energy Improvement Program - Residential	\$1,270,675	-	(\$293,049)	-	-	\$977,626	\$977,626	-	May 2027	75%
2022	N-19384	Transit Solar Panel & Battery Energy Storage System Upgrade	\$647,122	-	-	-	(\$647,122)	-	-	-	Apr 2026	100%
2023	CF23002	NFH Exterior Remediation	\$180,000	\$85,557	(\$135,382)	-	-	\$130,175	\$130,175	-	Oct 2026	50%
2023	CF23003	Service Centre Exterior Remediation	\$370,674	\$430,000	(\$2,400)	-	-	\$798,274	\$798,274	-	Dec 2026	10%
2024	CF24001	Bandaged Paws Mechanical Upgrades	\$228,400	\$380,000	(\$15,593)	\$10,000	-	\$602,807	\$602,807	-	Oct 2026	25%
2024	CF24004	Design Works Centre Front Entrance Paving Stones	\$60,418	-	-	(\$30,400)	(\$30,018)	-	-	-	Dec 2025	100%
2024	CF24006	Museum Roof	\$740	-	-	-	-	\$740	\$740	-	Aug 2026	90%
2024	CF24007	RCMP Parkade Floor Replacement	\$300,132	-	-	-	-	\$300,132	-	\$300,132	Aug 2026	90%
2024	CF24008	RCMP Rooftop Unit RTU-02 Replacement	\$324,000	\$100,000	(\$21,770)	-	-	\$402,230	\$402,230	-	Dec 2026	25%
2024	CF24009	Service Centre Washroom - Changeroom Upgrades	\$240,962	-	(\$204,073)	-	-	\$36,888	-	\$36,888	Apr 2026	100%
2024	CF24010	MCC Remediation - Phase 2 and 3 - Original Contract Library, Theresa Sergeant Hall & Art Gallery Design	\$4,163,139	-	(\$1,000,734)	\$49,720	-	\$3,212,126	\$3,212,126	-	Nov 2026	50%
2024	CF24011	MCC Remediation - Phase 2 and 3 - Envelope Remediation Design	\$54,200	-	-	\$100	-	\$54,300	\$54,300	-	Nov 2026	50%
2025	CF25001	Bonnetts Energy Centre - Exterior Doors	\$58,115	-	-	(\$51,000)	(\$7,115)	-	-	-	Apr 2026	100%
2025	CF25002	Centre 2000 - Sun Dial Brick Refurbishment	\$8,420	-	-	(\$8,420)	-	-	-	-	Apr 2026	100%
2025	CF25003	Climate Adaptation Planning	\$150,000	-	-	-	-	\$150,000	\$150,000	-	Dec 2027	10%
2025	CF25004	2025 Emergency Repairs	\$788	-	-	(\$788)	-	-	-	-	Feb 2026	100%
2025	CF25005	ELC Lazy River Liner Replacement	\$545,358	-	(\$458,658)	(\$24,997)	(\$61,703)	-	-	-	Feb 2026	100%
Annual	CF26001	Facilities - Emergency Repairs	-	\$150,000	-	\$788	-	\$150,788	\$150,788	-	N/A	N/A
2026	CF26003	Eastlink Centre - Kantech Upgrades 2026	-	\$50,000	-	\$10,000	-	\$60,000	\$60,000	-	Aug 2026	10%
2026	CF26004	Eastlink Centre - Aquatics Surge Tank Remediation	-	\$150,000	-	-	-	\$150,000	\$150,000	-	Oct 2026	10%
2026	CF26005	Facility Condition Report Five Year Update	-	-	-	\$78,689	-	\$78,689	\$78,689	-	Jul 2027	10%
Corporate Facilities Management Total:			\$8,993,023	\$1,353,057	(\$2,176,866)	-	(\$786,158)	\$7,383,056	\$7,046,036	\$337,020		

Year	Project Number	Project Name	Carry Forward Budget	2026 Budget + Approved Changes	YTD Expenditures	Transfers within Capital Projects	Surplus Funds to Reserves/ Grants	Available Funds at Q2 2026	Remaining Cost to Completion	Forecasted Project Surplus / (Deficit)	"Est. Completion Date (Month & Year)"	% of Completion
Development Services												
Annual	N-17552	Planning Document Reviews and Update	\$148,817	-	-	-	-	\$148,817	\$148,817	-	N/A	N/A
2016	N-17557	Post Annex. Planning (Area Structure Plan)	\$30,000	-	-	-	-	\$30,000	\$30,000	-	N/A	N/A
Development Services Total:			\$178,817	-	-	-	-	\$178,817	\$178,817	-		
Engineering & Transportation												
Annual	EN23001	2023 Bridges - Existing	\$9,252	-	(\$87)	-	-	\$9,165	\$9,165	-	N/A	N/A
Annual	EN24002	2024 Bridges - Existing	\$16,359	-	-	-	-	\$16,359	\$16,359	-	N/A	N/A
Annual	EN25002	Bridges - Repair and Maintenance Program	\$540,179	-	(\$20,864)	(\$500,000)	-	\$19,315	\$19,315	-	N/A	N/A
Annual	EN26001	Bridges - Repair and Maintenance Program	-	\$600,000	-	\$500,000	-	\$1,100,000	\$1,100,000	-	N/A	N/A
Bridge Programs Total:			\$565,791	\$600,000	(\$20,951)	-	-	\$1,144,840	\$1,144,840	-		
2025	EN25015	Land Acquisition & Development - Multisport Dome	\$575,016	-	(\$297,053)	\$106,000	-	\$383,963	\$383,963	-	Oct 2028	50%
Land Acquisitions Total:			\$575,016	-	(\$297,053)	\$106,000	-	\$383,963	\$383,963	-		
Annual	EN24008	2024 Roads - Concrete Crushing Program	\$1,046,257	-	-	(\$1,046,257)	-	-	-	-	N/A	N/A
Annual	EN26008	Roads - Concrete Crushing Program	-	\$250,000	(\$387,943)	\$1,046,257	(\$750,000)	\$158,315	\$158,315	-	N/A	N/A
Concrete Crushing Total:			\$1,046,257	\$250,000	(\$387,943)	-	(\$750,000)	\$158,315	\$158,315	-		
Annual	EN24003	2024 Inspection Programs	\$480,560	-	-	(\$480,560)	-	-	-	-	N/A	N/A
Annual	EN25005	Inspection Programs	\$498,696	-	(\$15,028)	(\$448,696)	-	\$34,972	\$34,972	-	N/A	N/A
Annual	EN26003	Inspection Programs	-	\$316,000	-	\$929,256	(\$250,000)	\$995,256	\$995,256	-	N/A	N/A
Inspection Programs Total:			\$979,256	\$316,000	(\$15,028)	-	(\$250,000)	\$1,030,228	\$1,030,228	-		

Year	Project Number	Project Name	Carry Forward Budget	2026 Budget + Approved Changes	YTD Expenditures	Transfers within Capital Projects	Surplus Funds to Reserves/ Grants	Available Funds at Q2 2026	Remaining Cost to Completion	Forecasted Project Surplus / (Deficit)	"Est. Completion Date (Month & Year)"	% of Completion
2019-2022	N-34354	2019-2022 Intersection Improvement Program	\$571,599	-	-	-	-	\$571,599	\$571,599	-	Sept 2026	90%*
Annual	EN24004	2024 Intersection Improvements	\$293,917	-	-	(\$288,917)	-	\$5,000	\$5,000	-	N/A	N/A
Annual	EN25011	Roads - Intersection Improvement Program	\$1,315,604	-	(\$29,229)	(\$1,270,000)	-	\$16,375	\$16,375	-	N/A	N/A
Annual	EN26009	Roads - Intersection Improvement Program	-	\$1,500,000	-	\$1,558,917	-	\$3,058,917	\$3,058,917	-	N/A	N/A
Intersection Improvement Total:			\$2,181,120	\$1,500,000	(\$29,229)	-	-	\$3,651,891	\$3,651,891	-		
Annual	N-34391	2022 Sidewalk/Trail Program	\$95,485	-	-	-	-	\$95,485	\$95,485	-	N/A	N/A*
Annual	EN23006	2023 Pedestrian Links	\$279,685	-	-	-	-	\$279,685	\$279,685	-	N/A	N/A*
Annual	EN24005	2024 Pedestrian Links	\$448,530	-	(\$72)	(\$189,956)	-	\$258,502	\$258,502	-	N/A	N/A*
Annual	EN25007	Pathway and Sidewalk - Rehabilitation Program	\$602,200	-	-	(\$602,200)	-	-	-	-	N/A	N/A
Annual	EN26005	Pathway and Sidewalk - Rehabilitation Program	-	\$500,000	-	\$792,156	-	\$1,292,156	\$1,292,156	-	N/A	N/A
Pedestrian Links Total:			\$1,425,901	\$500,000	(\$72)	-	-	\$1,925,828	\$1,925,828	-		
2018	N-34339	Plans & Studies - Intersection Improvement Study	\$96,022	-	(\$1,935)	-	-	\$94,088	\$94,088	-	TBD	50%
2022	N-34394	Roads - New Construction Design	\$416,758	-	-	-	-	\$416,758	\$416,758	-	Sept 2026	75%
2024	EN24001	Avondale Road Access and Servicing Study	\$106,000	-	-	(\$106,000)	-	-	-	-	N/A	100%
2024	EN24006	2024 Plans And Studies	\$31,672	-	(\$8,870)	-	-	\$22,802	\$22,802	-	TBD	75%
2025	EN25008	Plans and Studies	\$472,114	-	(\$60,272)	-	-	\$411,842	\$411,842	-	TBD	25%
2025	EN25003	Design & Construction Manual Update	\$250,000	-	-	-	-	\$250,000	\$250,000	-	TBD	0%
Plans & Studies Total:			\$1,372,566	-	(\$71,076)	(\$106,000)	-	\$1,195,490	\$1,195,490	-		
Annual	EN23004	Railway Crossing Maintenance	\$419,079	-	(\$454)	-	-	\$418,625	\$418,625	-	N/A	N/A
Railway Crossing Total:			\$419,079	-	(\$454)	-	-	\$418,625	\$418,625	-		

Year	Project Number	Project Name	Carry Forward Budget	2026 Budget + Approved Changes	YTD Expenditures	Transfers within Capital Projects	Surplus Funds to Reserves/ Grants	Available Funds at Q2 2026	Remaining Cost to Completion	Forecasted Project Surplus / (Deficit)	"Est. Completion Date (Month & Year)"	% of Completion
Annual	N-34353	2019 Road Rehab/Overlay And Resurfacing Program	\$43,808	-	-	(\$43,808)	-	-	-	-	N/A	N/A
2019 - 2025	N-34355	2019 Old Hwy 43 Rehab/Overlay	\$6,441,024	-	(\$23,852)	-	-	\$6,417,172	\$6,417,172	-	N/A	10%**
Annual	N-34389	2022 Road Rehab Program	\$62,517	-	-	-	-	\$62,517	\$62,517	-	TBD	N/A*
Annual	EN23005	2023 Roads - Existing	\$158,392	-	(\$11,298)	-	-	\$147,094	\$147,094	-	N/A	N/A*
Annual	EN24009	2024 Roads - Existing	\$628,082	-	-	(\$400,000)	-	\$228,082	\$228,082	-	N/A	N/A*
Annual	EN24011	2024 Roads - Paved Lanes	\$124,309	-	-	-	(\$124,309)	-	-	-	N/A	N/A*
2025	EN25009	Roads - 105 Street and 96 Ave Paving Design	\$15,337	-	(\$5,683)	-	-	\$9,654	\$9,654	-	N/A	N/A*
2025	EN25010	Roads - 99 Street and 128 Ave Paving Design	\$26,670	-	(\$7,716)	-	-	\$18,954	\$18,954	-	N/A	N/A*
Annual	EN25012	Roads - Minor Resurfacing Program	\$105,931	-	-	-	-	\$105,931	\$105,931	-	N/A	N/A
Annual	EN25013	Roads - Rehabilitation Program	\$2,204,017	-	(\$259,404)	(\$1,800,000)	-	\$144,614	\$144,614	-	N/A	N/A
2026	EN26006	Preliminary Design Costs for Paving 101 Street	-	\$70,000	(\$14,808)	-	-	\$55,192	\$55,192	-	N/A	N/A
Annual	EN26010	Road- Minor Resurfacing Program	-	\$725,000	-	-	-	\$725,000	\$725,000	-	N/A	N/A
Annual	EN26012	Roads - Rehabilitation Program	-	\$14,083,967	(\$37,360)	\$2,243,808	-	\$16,290,415	\$16,290,415	-	N/A	N/A
Roads Program Total:			\$9,810,086	\$14,878,967	(\$360,120)	-	(\$124,309)	\$24,204,624	\$24,204,624	-		
2017	N-34332	Storm - Richmond Industrial Storm Pond South Lot 8 U Storage	\$483,255	-	(\$2,250)	\$70,000	-	\$551,005	\$551,005	-	Jan 2028	25%
Annual	N-34386	Storm - Replacement & Rehab Program	\$425,411	-	-	(\$70,000)	-	\$355,411	\$355,411	-	N/A	N/A*
Annual	N-34392	2022 Storm Replacement Rehab Project	\$283,839	-	-	-	-	\$283,839	\$283,839	-	N/A	N/A
Annual	EN23010	2023 Storm - Replacement and Rehab Program	-	-	(\$251,676)	-	-	(\$251,676)	(\$251,676)	-	N/A	N/A*
2024	EN24007	2024 PUL Drainage Repairs	\$100,000	-	-	-	-	\$100,000	\$100,000	-	N/A	N/A*
2024	EN24012	Spillway & Dam Armouring	\$108,827	-	(\$236,475)	-	-	(\$127,648)	(\$127,648)	-	TBD	TBD
Annual	EN24013	2024 Stormwater Utility Capital Improvements	\$601,633	-	-	(\$601,633)	-	-	-	-	N/A	N/A
Annual	EN25014	Stormwater - Capital Improvements	\$5,046,977	-	(\$280,151)	-	-	\$4,766,827	\$4,766,827	-	N/A	N/A
2026	EN26004	Lagoon Decommissioning	-	\$100,000	-	-	-	\$100,000	\$100,000	-	Oct 2026	10%

Year	Project Number	Project Name	Carry Forward Budget	2026 Budget + Approved Changes	YTD Expenditures	Transfers within Capital Projects	Surplus Funds to Reserves/ Grants	Available Funds at Q2 2026	Remaining Cost to Completion	Forecasted Project Surplus / (Deficit)	"Est. Completion Date (Month & Year)"	% of Completion
Annual	EN26015	Stormwater - Capital Improvements	-	\$4,500,000	-	\$601,633	-	\$5,101,633	\$5,101,633	-	N/A	N/A
2026	EN26016	Stormwater - Mission Heights	-	\$5,000,000	(\$15,675)	-	-	\$4,984,325	\$4,984,325	-	Oct 2026	25%
2026	EN26017	Water Truck (Flood Mitigation)	-	\$500,000	-	-	-	\$500,000	\$500,000	-	TBD	10%
2026	EN26018	Landscaping Improvements	-	\$1,115,221	-	-	-	\$1,115,221	\$1,115,221	-	TBD	0%
Storm Programs Total:			\$7,049,943	\$11,215,221	(\$786,227)	-	-	\$17,478,936	\$17,478,936	-		
2020	N-34372	Smith Subdivision Improvements	\$160,202	-	-	-	-	\$160,202	\$160,202	-	Oct 2026	90%*
2025	EN25006	Infrastructure Upgrade at Borstad Hill - Electrical Scope 1	\$15,695	-	(\$447)	-	-	\$15,248	\$15,248	-	Sept 2026	90%
2025	EN25004	Grande Spirit Foundation - Lot Servicing	\$200,000	-	-	-	-	\$200,000	\$200,000	-	Dec 2027	10%
Infrastructure Upgrade Projects Total:			\$375,897	-	(\$447)	-	-	\$375,450	\$375,450	-		
2025	EN25001	Bear Paw Driving Range Pole Decommissioning	\$111	-	-	-	-	\$111	-	\$111	Oct 2026	90%*
Misc. Projects Total:			\$111	-	-	-	-	\$111	-	\$111		
Engineering & Transportation Total:			\$25,801,021	\$29,260,188	(\$1,968,600)	-	(\$1,124,309)	\$51,968,301	\$51,968,190	\$111		
Environment & Parks												
Annual	PK24004	2024 Playground Resurfacing	\$32,983	-	-	-	-	\$32,983	\$32,983	-	N/A	N/A
2023	PK23004	Urban Forest Strategy Phase 1A & 2	\$62,313	-	-	-	-	\$62,313	\$62,313	-	Dec 2026	50%
2024	PK24008	Urban Forest Strategy Phase 1D	\$47,057	-	-	-	-	\$47,057	\$47,057	-	Dec 2026	75%
2013	N-65026	North Bear Creek Phase 1	\$105,257	-	(\$2,541)	-	-	\$102,716	\$102,716	-	Sept 2026	10%
2015	N-54138	Cemetery Improvements	\$75,204	-	(\$6,840)	-	-	\$68,364	\$68,364	-	On-going	50%
2015	N-65038	S.B.C. Refurbish Wee Links Golf	\$15,992	-	(\$1,976)	-	-	\$14,016	\$14,016	-	On-going	50%
2016	N-65045	Bear Creek South - 1 New Ball Diamonds on West Side	\$20,284	-	-	-	-	\$20,284	\$20,284	-	Dec 2027	50%
2016	N-65046	Bear Creek South - BMX Track	\$12,055	-	-	-	-	\$12,055	\$12,055	-	Dec 2027	75%
2017	N-65049	Bear Creek South - Rehab Dugouts (East Side)	\$60,000	-	-	-	-	\$60,000	\$60,000	-	TBD	0%

Year	Project Number	Project Name	Carry Forward Budget	2026 Budget + Approved Changes	YTD Expenditures	Transfers within Capital Projects	Surplus Funds to Reserves/ Grants	Available Funds at Q2 2026	Remaining Cost to Completion	Forecasted Project Surplus / (Deficit)	"Est. Completion Date (Month & Year)"	% of Completion
2018	N-54149	Park Barriers	\$213,245	-	-	-	-	\$213,245	\$213,245	-	TBD	10%
2022	N-54160	SBC - Diamond Lighting Replacement	\$79,970	-	-	-	(\$79,970)	-	-	-	Jul 2026	100%
2022	N-54163	Swanavon Rink Replacement Design	\$15,740	-	-	-	-	\$15,740	\$15,740	-	Dec 2026	0%
2023	PK23001	Covered Outdoor Structures	\$125,000	-	-	-	-	\$125,000	\$125,000	-	TBD	0%
2023	PK23003	Natural Trail Repair	\$39,429	-	-	-	-	\$39,429	\$39,429	-	Dec 2026	75%
2024	PK24001	Blade Sharpener	\$7,301	-	(\$4,632)	-	-	\$2,669	\$2,669	-	Dec 2026	75%
2024	PK24002	Muskoseepi Tennis & Basketball Court Rehab	\$32,686	-	(\$1,315)	-	-	\$31,371	\$31,371	-	Aug 2026	90%
2024	PK24006	2024 SBC - Natural Playground	\$100,000	-	-	-	-	\$100,000	\$100,000	-	TBD	0%
2025	PK25003	Playground & Amenity Replacement	\$41,332	\$2,500	(\$1,777)	-	-	\$42,056	\$42,056	-	Sept 2027	90%
Annual	PK25004	South Bear Creek Amenity Renewal	\$59,111	-	(\$395)	(\$58,716)	-	-	-	-	N/A	N/A
Annual	PK25005	Tree Replacement Program	\$136,186	-	-	(\$136,186)	-	-	-	-	N/A	N/A
2025	PK25007	Crystal Lake Tree Planting	\$155,940	-	-	-	-	\$155,940	\$155,940	-	Nov 2026	25%
2025	PK25008	Beautification of the Triangle Median, Bioswaled Median	\$60,000	-	(\$9,905)	-	-	\$50,095	\$50,095	-	Dec 2026	10%
2025	PK25009	100 Avenue/100 Street Parkette	\$29,949	-	-	-	-	\$29,949	-	\$29,949	Sept 2026	100%
2025	PK25010	Tree Grove Installations	\$37,650	-	-	-	-	\$37,650	\$37,650	-	Dec 2026	75%
2025	PK25011	Muskoseepi Pavilion Dock & Fence	\$160,000	-	-	-	-	\$160,000	\$160,000	-	Dec 2026	0%
2025	PK25012	Muskoseepi Pond Lighting	\$11,211	-	(\$3,485)	-	-	\$7,726	\$7,726	-	Dec 2026	75%
2026	PK26001	Park Furniture Replacements	-	\$50,000	-	-	-	\$50,000	\$50,000	-	Sept 2026	25%
Annual	PK26002	South Bear Creek Amenity Renewal	-	\$50,000	(\$15,721)	\$58,716	-	\$92,995	\$92,995	-	N/A	N/A
Annual	PK26003	Tree Replacement Program	-	\$200,000	-	\$136,186	-	\$336,186	\$336,186	-	N/A	N/A
2026	PK26004	Urban Forest Groves Phase 1C	-	\$160,000	-	-	-	\$160,000	\$160,000	-	Dec 2026	10%
2026	PK26005	Parks Water Truck	-	\$300,000	-	-	-	\$300,000	\$300,000	-	Dec 2026	25%
Environment & Parks Total:			\$1,735,895	\$762,500	(\$48,586)	-	(\$79,970)	\$2,369,839	\$2,339,891	\$29,949		

Year	Project Number	Project Name	Carry Forward Budget	2026 Budget + Approved Changes	YTD Expenditures	Transfers within Capital Projects	Surplus Funds to Reserves/ Grants	Available Funds at Q2 2026	Remaining Cost to Completion	Forecasted Project Surplus / (Deficit)	"Est. Completion Date (Month & Year)"	% of Completion
Fleet Management												
Annual	FL24001	2024 Fleet Equipment/ Vehicle Replacement	\$17,541	-	(\$1,943)	-	-	\$15,598	\$15,598	-	N/A	N/A
Annual	FL25001	Fleet Equipment and Vehicle Replacement	\$1,677,045	-	(\$53,240)	-	-	\$1,623,806	\$1,623,806	-	N/A	N/A
Annual	FL26001	Fleet Equipment and Vehicle Replacement	-	\$7,524,267	(\$874,039)	-	-	\$6,650,228	\$6,650,228	-	N/A	N/A
Fleet Total:			\$1,694,587	\$7,524,267	(\$929,222)	-	-	\$8,289,632	\$8,289,632	-		
Transit Services												
2024	TT24001	Transit Schedule Holders	\$10,000	-	-	-	-	\$10,000	\$10,000	-	Dec 2026	0%
Transit Services Total:			\$10,000	-	-	-	-	\$10,000	\$10,000	-		
Operational Services Total:			\$38,413,344	\$38,900,012	(\$5,123,275)	-	(\$1,990,436)	\$70,199,645	\$69,832,565	\$367,080		
Public & Protective Services												
Emergency Management												
2019	N-24554	Emergency Coordination Centre Upgrade	\$166,433	-	(\$13,150)	-	-	\$153,283	\$153,283	-	Dec 2026	0%
2025	FR25003	Integrated Emergency Communication Centre	\$2,418,432	-	-	(\$2,418,432)	-	-	-	-	N/A	N/A
Emergency Management Total:			\$2,584,865	-	(\$13,150)	(\$2,418,432)	-	\$153,283	\$153,283	-		
Events & Programming												
2022	N-62058	Bonnetts Energy Centre/ Arena Business Case	\$75,000	-	-	-	-	\$75,000	\$75,000	-	TBD	0%
2023	EE23002	MCC Teresa Sargent Hall Sound Enhancement	\$50,000	-	-	-	-	\$50,000	\$50,000	-	TBD	0%
Events & Programming Total:			\$125,000	-	-	-	-	\$125,000	\$125,000	-		
Fire Department												
2015 - 2021	N-19317	Fire & Dispatch Technologies	\$51,995	-	(\$40,744)	-	-	\$11,250	\$11,250	-	Sept 2026	75%
2021	N-23593	Next Generation 911 Upgrade for GP911	\$133,621	-	-	(\$133,621)	-	-	-	-	N/A	N/A

Year	Project Number	Project Name	Carry Forward Budget	2026 Budget + Approved Changes	YTD Expenditures	Transfers within Capital Projects	Surplus Funds to Reserves/ Grants	Available Funds at Q2 2026	Remaining Cost to Completion	Forecasted Project Surplus / (Deficit)	"Est. Completion Date (Month & Year)"	% of Completion
2025	FR25002	Voice Logger Replacement	\$210,000	-	-	(\$210,000)		-	-	-	N/A	N/A
Annual	FR25001	Fire Equipment Replacement	\$97,354	-	-	(\$97,354)	-	-	-	-	N/A	N/A
Annual	FR26001	Fire Equipment Replacement	-	\$350,000	(\$189,639)	\$97,354	-	\$257,715	\$257,715	-	N/A	N/A
Fire Department Total:			\$492,969	\$350,000	(\$230,383)	(\$343,621)	-	\$268,965	\$268,965	-		

Public Safety Communications Centre

2026	PS26001	Public Safety Communications Centre	-	\$4,710,000	(\$3,430,501)	\$2,762,053	-	\$4,041,552	\$4,041,552	-	Dec 2026	75%
Public Safety Communication Centre Total:			-	\$4,710,000	(\$3,430,501)	\$2,762,053	-	\$4,041,552	\$4,041,552	-		

Recreation

2022	N-64051	Sound Attenuation Activity Centre	\$47,168	-	-	-	-	\$47,168	\$47,168	-	Dec 2026	25%
2020	N-64508	Ernie Radbourne Garage Renovation	\$75,000	-	-	-	-	\$75,000	\$75,000	-	Dec 2027	10%
2020	N-64509	Ernie Radbourne Pavilion 35 Year Anniversary Enhancements	\$10,359	-	-	-	-	\$10,359	\$10,359	-	Dec 2026	75%
2021	N-60550	Twin Ice Arena Enhancements	\$6,227	-	-	-	(\$6,227)	-	-	-	May 2026	100%
2020	N-60914	ELC 10 Year Anniversary Enhancements	\$7,911	-	\$122	-	(\$8,033)	-	-	-	Sept 2026	100%
2024	SD24007	Multisport Dome	\$11,366,707	-	(\$1,359,272)	-	-	\$10,007,434	\$10,007,434	-	Dec 2026	25%
2025	CK25001	CKC - Tennis & Basketball Court Rehabilitation (Geotechnical)	\$2,545	-	-	-	(\$2,545)	-	-	-	Jun 2026	100%
Recreation Total:			\$11,515,916	-	(\$1,359,150)	-	(\$16,805)	\$10,139,961	\$10,139,961	-		

Public & Protective Services Total:			\$14,718,750	\$5,060,000	(\$5,033,185)	-	(\$16,805)	\$14,728,761	\$14,728,761	-		
--	--	--	---------------------	--------------------	----------------------	----------	-------------------	---------------------	---------------------	----------	--	--

Capital Projects Under Procurement

Buildings & Building Improvements			-	\$175,000	-	-	-	\$175,000	\$175,000	-		
Parks & Amenities			-	\$80,000	-	-	-	\$80,000	\$80,000	-		
Roads & Infrastructure			-	\$1,000,000	-	-	-	\$1,000,000	\$1,000,000	-		
Special Projects			-	\$700,000	-	-	-	\$700,000	\$700,000	-		
			-	\$1,955,000	-	-	-	\$1,955,000	\$1,955,000	-		

Year	Project Number	Project Name	Carry Forward Budget	2026 Budget + Approved Changes	YTD Expenditures	Transfers within Capital Projects	Surplus Funds to Reserves/ Grants	Available Funds at Q2 2026	Remaining Cost to Completion	Forecasted Project Surplus / (Deficit)	"Est. Completion Date (Month & Year)"	% of Completion
Municipal Capital Projects			\$61,739,316	\$47,383,850	(\$11,429,111)	-	(\$2,050,284)	\$95,643,770	\$95,205,294	\$438,476		
Grande Prairie Police Service			\$793,114	\$875,078	(\$246,037)	-	(\$231,345)	\$1,190,810	\$1,194,117	(\$3,307)		
Total Capital Projects			\$62,532,430	\$48,258,928	(\$11,675,148)	-	(\$2,281,629)	\$96,834,580	\$96,399,411	\$435,169		

(*) Denotes capital projects that remain open following substantial completion. Funding for annual capital programs is carried forward to support ongoing delivery. For other projects, subsequent to year-end.

(**) Denotes current year progress for capital projects with portions completed over multiple years.

RECONCILIATION OF CAPITAL PROJECTS BY FUNDING SOURCE

For the Period Ending June 30, 2026

Breakdown of Capital Project Balance by Funding Source

Capital Tax Levied	\$36,162,423
Reserve Funded Projects	\$28,692,894
Grant Funded Projects	\$2,123,957
Municipal Sustainability Initiative	\$83,516
Local Government Fiscal Framework	\$8,752,693
Canada Community-Building Fund	\$8,096,101
General Debenture / Long-Term Debt	\$17,922,996
Total Funding within Capital Projects	\$96,834,580

Supplemental Breakdown of Capital Funding Carryforward

Grant Funded Projects

Allocated Funding Included in Capital Projects Carryforward (by Department)

Community Connections - Alberta Games Legacy Funding	\$158,285
Community Connections - Curling Club Portion	\$83,106
Corporate Facility Management - Green Municipal Fund Grant	\$464,047
Corporate Facility Management - Bandaged Paws Upgrades	\$224,000
Corporate Facilities Management - Donation	\$7,500
Environment & Parks - Federal Grant	\$100,000
Environment & Parks - FRIAA Grant	\$155,940
Environment & Parks - Green Municipal Fund Grant	\$75,000
Corporate Facilities Management - Donation	\$724
Financial Management - NRED Grant	\$100,000
Fire Department - 911 Call Grant	\$725,518
Legislative & Executive Services - Legacy Fund Grant	\$29,838
Policing Services - GOA Municipal Transition Grant	-
	\$2,123,957

Continued on page 26

Municipal Sustainability Initiative	
Allocated Funding Included in Capital Project Carryforward (by Department)	
Engineering & Transportation	\$83,516
Allocated Funding	\$83,516
Unallocated Funding	\$6,624
	\$90,140
Local Government Fiscal Framework	
Allocated Funding Included in Capital Project Carryforward (by Department)	
Engineering & Transportation	\$8,752,693
Allocated Funding	\$8,752,693
Unallocated Funding	\$7,171
	\$8,759,864
Canada Community-Building Fund	
Allocated Funding Included in Capital Project Carryforward (by Department)	
Engineering & Transportation	\$7,964,730
Environment & Parks	\$131,371
Allocated Funding	\$8,096,101
Unallocated Funding	\$789,763
	\$8,885,865

Note: Unallocated funding for any of the above noted grants will be allocated in the upcoming 2026 Mid Year Capital Budget or 2027 Capital Budget.

LONG-TERM DEBT & DEBT SERVICING

For the Period Ending June 30, 2026

Opening balance January 1, 2026	\$120,986,003
Less: Principal portion of debt payments	(\$3,355,292)
Plus: Additional debt taken	\$7,910,250
Ending balance June 30, 2026	\$125,540,961

Interest paid on long-term debt	\$1,506,657
--	--------------------

AB Regulation 255/2000 Debt Limit	
Debt Limit December 31, 2025	\$320,843,613
Less: Ending debt balance June 30, 2026	(\$125,540,961)
Add: CEIP Loan not included in Debt Limit Calculation	\$471,653
Less: Approved borrowing to be finalized	(\$15,246,750)
Remaining Debt Limit	\$180,527,555

Debt Limit and Debt Servicing Limit per Policy 350	
Maximum Debt Limit	
80% of Debt Limit	\$256,674,890
Less: Ending debt balance June 30, 2026	(\$125,540,961)
Add: CEIP Loan not included in Debt Limit Calculation	\$471,653
Less: Approved borrowing to be finalized	(\$15,246,750)
Remaining Debt Limit per Policy 350	\$116,358,832

Maximum Debt Servicing	
Net Municipal Taxes and Grants in Place at December 31, 2025	\$134,638,755
15% Maximum for Debt Servicing Costs per Policy 350	\$20,195,813
2026 Budgeted Debt Servicing Costs	\$11,685,664
Available Debt Servicing per Policy 350	\$8,510,149

PROCUREMENT ACTIVITY Q2 2026

Awarded over \$250K April 1 – June 30, 2026

Description	Awarded Vendor	Award Type	Number of Bids	Local Vendor	Awarded Value
Mission Estates Storm Rehabilitation	Volker Stevin Construction Ltd.	**	2	Yes	\$4,397,500
Axon Tasers, BWC, Fleet 3, Air Drone, Fusus	Axon Canada	***	1	No	\$3,977,479
2026 Road Rehabilitation Program- Phase 3	Wapiti Gravel Suppliers	**	2	Yes	\$3,544,053
2026 Road Rehabilitation Program- Phase 2	Wapiti Gravel Suppliers	**	2	Yes	\$2,503,199
Oracle Cloud Licenses	Novamodus Solutions	**	2	No	\$1,887,675
2026 Road Overlay Program- Phase 2	Knelsen Sand & Gravel Ltd.	**	2	Yes	\$1,496,561
2026 Traffic Signals Phase 1	RGM Contracting	**	3	No	\$1,212,000
2026 Road Rehabilitation Program- Phase 4	Knelsen Sand & Gravel Ltd.	**	2	Yes	\$807,544
Bridge Repair and Maintenance Program	JMS Construction	**	2	Yes	\$771,791
Avtek Radio	Bearcom	*	3	Yes	\$571,743
CAT-625 Tandem Street Flusher Water Truck (Transportation)	Western Star Trucks (North)	***	1	Yes	\$504,650
Bandaged Paws HVAC Renovation	JMS Construction	**	3	Yes	\$472,942
2026 Minor Road Resurfacing	Knelsen Sand & Gravel Ltd.	**	2	Yes	\$450,635
103 Street Commercial Road Upgrade	Wapiti Gravel Suppliers	**	3	Yes	\$424,742
Stormwater Rehabilitation	McElhanney	*	3	Yes	\$399,993
Pole Monitoring	ISL Engineering	*	1	No	\$320,554
Bouldering Wall System	Cross River Construction Ltd	**	1	Yes	\$279,932

* Awarded on highest evaluated proposal

**Awarded on lowest cost meeting specifications

*** Direct Award and/or Group Purchasing Program

MAYOR & COUNCIL MANDATORY & DISCRETIONARY EXPENDITURES

For the Period Ending June 30, 2026

Council Member	Annual Budget	Year to Date Actuals	Budget Remaining
Discretionary Expenditures			
Auger, Len	\$10,000	\$1,523	\$8,477
Berg, Grant	\$10,000	\$2,068	\$7,932
Bressey, Dylan	\$10,000	\$220	\$9,780
Clayton, Jackie	\$20,000	\$6,076	\$13,924
Flach, Jena	\$10,000	\$893	\$9,107
O'Connor, Mike	\$10,000	\$2,223	\$7,777
O'Toole, Kevin	\$10,000	\$5,469	\$4,531
Pilat, Wade	\$10,000	\$6,429	\$3,571
Thiessen, Chris	\$10,000	\$4,093	\$5,907
	\$100,000	\$28,993	\$71,007
Mandatory Expenditures			
	\$373,000	\$146,120	\$226,880
Total			
	\$473,000	\$175,113	\$297,887

Mandatory: Mandatory expenditures consist of all costs incurred by the Mayor or Councillors for the purpose of attending a Mandatory Event, including travel, conference, meetings, public relations and per diem costs. Mandatory Events are outlined in Policy 100 Council Remuneration and Expense Reimbursement, Schedule A.

Discretionary: Discretionary expenditures relate to all costs incurred by the Mayor or Councillors for the purpose of attending a Optional Event including, ticket costs, travel costs, per diems, public relations and education/training events. Annual discretionary expenditures are to the maximum of the Council Professional Development Account budget.

2026 STANDING COMMITTEES & COUNCIL MEETINGS RECORD OF ATTENDANCE

Date	Type of Meeting	Chair	Council Alternate	Mayor Clayton	Councillor Auger	Councillor Berg	Councillor Bressey	Councillor Flach	Councillor O'Connor	Councillor O'Toole	Councillor Pilat	Councillor Thiesen
LEGEND: P = PRESENT A = ABSENT O = OBSERVED DC = DEPUTY CHAIR DM = DEPUTY MAYOR CB = CITY BUSINESS V = VIRTUAL ATTENDANCE												
02 Apr	Special City Council	Mayor Clayton	as scheduled	V	V	V	V	V	A	V	V	V
22 Apr	Council Committee of the Whole	Mayor Clayton	as scheduled	P	P	P	P (arrived at 1:34)	P	V (left at 4:50)	P	P	P
27 Apr	City Council	Mayor Clayton	as scheduled	P	P	P	P	P	P	P	P	P
05 May	Special City Council	Mayor Clayton	as scheduled	P	V	P	P	P	P	P	V	P
11 May	City Council	Mayor Clayton	as scheduled	P	P	P	P (left at 8:14)	P	P	P	P	P
13 May	Council Committee of the Whole	Mayor Clayton	as scheduled	V (left at 3:17)	P	P	P	P	DM	P	P (arrived at 2:02)	P
25 May	City Council	Mayor Clayton	as scheduled	P	P	P	V	P	P	P	P	P
08 Jun	City Council	Mayor Clayton	as scheduled	P	P	V (left at 4:52)	P (left at 4:52)	P	P	P	P	P
10 Jun	Council Committee of the Whole	Mayor Clayton	as scheduled	P	P	P	A	P	A	P	P	A
22-Jun	City Council	Mayor Clayton	as scheduled	P	P	P	P	A	P	P	P	P
21 Apr	Financial & Administrative Services	Pilat	Bressey / Flach / Clayton (ex-officio)	P	O	O	P	V (left at 10:15)	O (V)	O	P	O
05 May	Financial & Administrative Services	Pilat	Bressey / Flach / Clayton (ex-officio)	P	O (V)	O	DC	P	O		V	
19 May	Financial & Administrative Services	Pilat	Bressey / Flach / Clayton (ex-officio)	P	O (V)	O	V	P	O	O	P	
16 Jun	Financial & Administrative Services	Pilat	Bressey / Flach / Clayton (ex-officio)	P	O	O	P	P	O		O	
30 Jun	Financial & Administrative Services	Pilat	Bressey / Flach / Clayton (ex-officio)	P	O	O	P	P	O	O	P	

Date	Type of Meeting	Chair	Council Alternate	Mayor Clayton	Councillor Auger	Councillor Berg	Councillor Bressey	Councillor Flach	Councillor O'Connor	Councillor O'Toole	Councillor Pildt	Councillor Thiessen
LEGEND: P = PRESENT A = ABSENT O = OBSERVED DC = DEPUTY CHAIR DM = DEPUTY MAYOR CB = CITY BUSINESS V = VIRTUAL ATTENDANCE												
21 Apr	Investment & Strategy	Berg	O'Connor / Bressey / Clayton (ex-officio)		O	P	P		V			
05 May	Investment & Strategy	Berg	O'Connor / Bressey / Clayton (ex-officio)	P	O (V)	P	P	O	O			O
19 May	Investment & Strategy	Berg	O'Connor / Bressey / Clayton (ex-officio)	P	O (V)	P	V	O (left from 10:12 to 10:24)	O	O	O	O
02 Jun	Investment & Strategy	Berg	O'Connor / Bressey / Clayton (ex-officio)	V	O	P	V	O	P	O	O (arrived at 9:13)	O (left at 9:11)
16 Jun	Investment & Strategy	Berg	O'Connor / Bressey / Clayton (ex-officio)	P	O	P	P	O	P		O (arrived at 9:04)	
30 Jun	Investment & Strategy	Berg	O'Connor / Bressey / Clayton (ex-officio)	P	O	P	P	O	P	O	O	

21 Apr	Operational Services	Thiessen	Flach / Auger / Clayton (ex-officio)	P	P	O	O	A	O (V)			P
05 May	Operational Services	Thiessen	Flach / Auger / Clayton (ex-officio)	P	V	O	O	P	O			P
19 May	Operational Services	Thiessen	Flach / Auger / Clayton (ex-officio)	P	V	O	O (V - left at 11:14)	P	O	O	O (left from 10:48 to 11:15)	P
02 Jun	Operational Services	Thiessen	Flach / Auger / Clayton (ex-officio)	V	P		O (V - left at 11:58)	P	O (left at 12:24)	O (left at 11:25)		P
16 Jun	Operational Services	Thiessen	Flach / Auger / Clayton (ex-officio)	P	P	O	O (left from 9:54 to 10:29)	P (left at 10:24)	O	O	O (left at 11:00)	P

Date	Type of Meeting	Chair	Council Alternate	Mayor Clayton	Councillor Auger	Councillor Berg	Councillor Bressey	Councillor Flach	Councillor O'Connor	Councillor O'Toole	Councillor Pilot	Councillor Thiessen
LEGEND: P = PRESENT A = ABSENT O = OBSERVED DC = DEPUTY CHAIR DM = DEPUTY MAYOR CB = CITY BUSINESS V = VIRTUAL ATTENDANCE												
21 Apr	Public & Protective Services	O'Toole	Auger / O'Connor / Clayton (ex-officio)	P	P	O	O (arrived at 10:45)		V	P	O (left at 11:11)	O (arrived at 10:58)
19 May	Public & Protective Services	O'Toole	Auger / O'Connor / Clayton (ex-officio)	P	V (arrived at 9:13)	O	O (V - arrived at 9:26)	O	P	P	O (arrived at 9:30)	O
02 Jun	Public & Protective Services	O'Toole	Auger / O'Connor / Clayton (ex-officio)	V	P	O	O (V)		P	P		O
16 Jun	Public & Protective Services	O'Toole	Auger / O'Connor / Clayton (ex-officio)	P	P	O	O (arrived at 11:12; left at 11:36)		P	P		
30 Jun	Public & Protective Services	O'Toole	Auger / O'Connor / Clayton (ex-officio)	P	P	O	O		P	P		